



Memo

To: Mayor Jim Bowlin
Wildwood City Council Members

From: Mike Hartwig, Assistant City Engineer
Joe Vujnich, Director of Planning & Parks

Date: July 15, 2019

Re: Construction Project Updates

Following is an update on all active City construction projects. The Departments of Public Works and Planning/Parks will be available for any questions at the July 22, 2019 City Council Meeting.

Wildwood Greenway Trail Sealing: The contractor is scheduled to seal most of the trails in the Town Center area and along Route 109 from Route 100 to Garden Valley Drive over the next few weeks, as weather allows. Sections of the trail will be temporarily closed while the sealer is placed and cures. Please use caution near work areas and remain off the closed sections.

Manchester Streetscape – Phase 3: The contract for this project has been awarded to Gershenson Construction. Various utility companies will continue completing relocation work in the next few months as weather allows, with construction anticipated beginning late this summer. Missouri-American Water Company will begin upgrading approximately 1500' of existing water line in the next few weeks as weather allows. This project will complete pedestrian and streetscape enhancements along Manchester Road between Taylor Road and Eatherton Road.

Route 109 MoDOT Project: The contractor has shifted traffic to the west side of Route 109 and been working on construction of the east side of the road and bridge. This roadway and bridge work will continue on the east side for the next month until traffic is moved onto the new pavement to allow for construction to begin on the west side. This MoDOT project will replace the existing Route 109 bridge deck over Route 100, construct new roundabouts at Main Street and the eastbound Route 100 ramps, construct a new pedestrian tunnel under Route 109, and widen Route 109 to extend the current four lane configuration from north of Route 100 to Main Street and is expected to be completed by May 21, 2020. Route 109 will remain open for the entirety of the project. [Here](#) is a link to the MoDOT website for this project.

Strecker Road Bridge Replacement: The contractor closed Strecker Road on May 28 and have completed the substructure and deck of the new bridge. They will begin working on forming the barrier walls and the approach roadway construction over the next few weeks, as weather allows. Strecker Road will remain closed at the project location during construction, which is anticipated to be complete in late August, with a signed detour route using Clayton and Valley Roads in place for the duration of the closure. This project will replace the substandard bridge over Caulks Creek located between Wildwood Meadows Court and Quaethem Drive.

Forby Road Bridge Replacement: The recent heavy rains have temporarily halted the progress on this project, but the contractor intends to resume the substructure work later this weeks. This project will replace the existing substandard bridge on Forby Road, just west of Spoonville Road.

MH and JV