



Memo

To: Mayor Jim Bowlin
Wildwood City Council Members

From: Mike Hartwig, Assistant City Engineer
Joe Vujnich, Director of Planning & Parks

Date: January 7, 2020

Re: Construction Project Updates

Following is an update on all active City construction projects. The Departments of Public Works and Planning/Parks will be available for any questions at the January 13, 2020 City Council Meeting.

Manchester Streetscape – Phase 3: The contract for this project has been awarded to Gershenson Construction. Various utility companies have completed their relocation work and construction of much of the storm sewer work has been completed. Woods Avenue has been re-opened to traffic on the base concrete with the surface asphalt planned to be placed this summer. This project will complete pedestrian and streetscape enhancements along Manchester Road between Taylor Road and Eatherton Road.

Route 109 MoDOT Project: The contractor has shifted all traffic to the east side of the new Route 109 bridge, poured the west half of the new bridge deck, and begun construction of the west side barrier walls. Roadway and bridge work will continue for the next few months until traffic is moved into the final configuration on the new pavement and roundabouts later this month, weather permitting. This MoDOT project will replace the existing Route 109 bridge deck over Route 100, construct new roundabouts at Main Street and the eastbound Route 100 ramps, construct a new pedestrian tunnel under Route 109, and widen Route 109 to extend the current four lane configuration from north of Route 100 to Main Street and is expected to be completed by May 21, 2020. Route 109 will remain open for the entirety of the project. [Here](#) is a link to the MoDOT website for this project.

MH and JV