



Memo

To: Mayor Jim Bowlin
Wildwood City Council Members

From: Mike Hartwig, Assistant City Engineer
Joe Vujnich, Director of Planning & Parks

Date: June 17, 2019

Re: Construction Project Updates

Following is an update on all active City construction projects. The Departments of Public Works and Planning/Parks will be available for any questions at the June 24, 2019 City Council Meeting.

Manchester Streetscape – Phase 3: The contract for this project has been awarded to Gershenson Construction. Various utility companies will continue completing relocation work in the next few months as weather allows, with construction anticipated to begin later this summer. Missouri-American Water Company will begin upgrading approximately 1500’ of existing water line in the next few weeks as weather allows. This project will complete pedestrian and streetscape enhancements along Manchester Road between Taylor Road and Eatherton Road.

2019 Street Slab Replacements: The contractor has completed most of the concrete street slab replacement and sidewalk section replacement work on the 2019 slab replacement project. They will continue with general clean-up work in June as weather permits.

Route 109 MoDOT Project: The contractor recently completed the traffic shift to the west side of Route 109 and begun construction of the east side of the road and bridge. This MoDOT project will replace the existing Route 109 bridge deck over Route 100, construct new roundabouts at Main Street and the eastbound Route 100 ramps, construct a new pedestrian tunnel under Route 109, and widen Route 109 to extend the current four lane configuration from north of Route 100 to Main Street and is expected to be completed by May 21, 2020. Route 109 will remain open for the entirety of the project. [Here](#) is a link to the MoDOT website for this project.

Strecker Road Bridge Replacement: The contractor closed Strecker Road on May 28 and began this bridge replacement project. They will continue working on the substructure of the new bridge over the next few weeks. Strecker Road will remain closed at the project location during construction, which is anticipated to be complete in late August. A signed detour route using Clayton and Valley Roads is in place and flyers were sent to area residents prior to the closure. This project will replace the substandard bridge over Caulks Creek located between Wildwood Meadows Court and Quaethem Drive.

Forby Road Bridge Replacement: The recent heavy rains have temporarily halted the progress on this project, but the contractor intends to resume the substructure work in the next few weeks as the rains will hopefully

slow to a more seasonal rate. This project will replace the existing substandard bridge on Forby Road, just west of Spoonville Road.

MH and JV