



Memo

To: Mayor Jim Bowlin
Wildwood City Council Members

From: Mike Hartwig, Assistant City Engineer
Joe Vujnich, Director of Planning & Parks

Date: May 6, 2019

Re: Construction Project Updates

Following is an update on all active City construction projects. The Departments of Public Works and Planning/Parks will be available for any questions at the May 13, 2019 City Council Meeting.

John L. LeCave Memorial Trailhead: Gershenson Construction will continue working on this new trailhead located along Centaur Road this spring, as weather allows. This project will provide parking, a rest area, restroom facilities, and user access to the Monarch-Chesterfield Levee Trail that is much safer relative to sight lines and is scheduled to be completed by early this summer.

Manchester Streetscape – Phase 3: The contract for this project has been awarded to Gershenson Construction. Various utility companies will continue completing relocation work in the next few months as weather allows, with construction anticipated to begin later this spring. This project will complete pedestrian and streetscape enhancements along Manchester Road between Taylor Road and Eatherton Road.

2019 Street Slab Replacements: The contractor has begun concrete street slab replacement work on the 2019 slab replacement project. They will continue working in Winding Woods, Dartmouth, Winding Trails, Babler Park Estates, Wynncrest, and Tall Oaks Subdivisions in May as weather permits. They plan to begin working in Fairhaven Estates, Cherry Hills, and Crown Pointe Subdivisions later this spring and summer.

Route 109 MoDOT Project: The contractor will begin this MoDOT project on May 6, 2019. They will begin with preparation work to shift traffic to the west side of Route 109 to allow for construction of the east side of the road and bridge to begin. They anticipate being ready to shift traffic in early June, weather permitting. The project will replace the existing Route 109 bridge deck over Route 100, construct new roundabouts at Main Street and the eastbound Route 100 ramps, construct a new pedestrian tunnel under Route 109, and widen Route 109 to extend the current four lane configuration from north of Route 100 to Main Street and is expected to be completed by May 21, 2020. Route 109 will remain open for the entirety of the project. [Here](#) is a link to the MoDOT website for this project.

Strecker Road Bridge Replacement: The contractor is scheduled to begin this bridge replacement project and close Strecker Road at the existing bridge location on May 28, 2019. Strecker Road will be closed at the project location during construction, which is anticipated to be complete in late August. A signed detour route using Clayton and Valley Roads will be in place during the closure. Flyers were sent to area residents and electronic

message boards will be placed in the area prior to the closure. This project will replace the substandard bridge over Caulks Creek located between Wildwood Meadows Court and Quaethem Drive.

Forby Road Bridge Replacement: The contractor will continue working on the substructure of the new box culvert over the next few weeks as weather allows. This project will replace the existing substandard bridge on Forby Road, just west of Spoonville Road.

MH and JV